

TAX INVOICE

PREM INFRASTRUCTURE (P) LIMITED

REG. OFF. 117/N/319, RANIGANJ, KAKADEO, KANPUR-2080025

MOB. NO. 9838078302, 9753531648

GSTINNO.09AADCPC3457A1ZN PAN NO. AADCP3457A

Invoice No.:07

Date Of Invoice :05-10-2019

Place of Supply/Service :UP
Reverse Charge: N/A

BILL TO ORIENTAL STRUCTURAL ENGINEERS PVT. LTD.

Village-Budhanpur,Post-Kasimabad

Ghaziipur,Uttar Pradesh- 233230

SHIP TO ORIENTAL STRUCTURAL ENGINEERS PVT. LTD.

Village-Budhanpur,Post-Kasimabad

Ghaziipur,Uttar Pradesh- 233230

GSTN/UIN 09AAACCO0054F1ZU


GSTN/UIN 09AAACCO0054F1ZU

S.No.	Description	HSN/SAC Code	Bill Amount	Taxable Value	CGST Rate	CGST Amount	SGST Rate	SGST Amount	Amount
1	GENERAL CONSTRUCTION SERVICES OF HIGHWAYS,STREETS,ROADS RILWAYS, AIRFIELD RUNWAYS, BRIDGES AAND TUNNELS...	995421	155244	155244	9%	13972	9%	13972	183188
ROUND OFF									
INVOICE TOTAL VALUE (RS. In Figure)									183188
INVOICE TOTAL VALUE (RS.In Words)									ONE LAKH EIGHTY THREE THOUSAND ONE HUNDRED EIGHTY EIGHT ONLY.


For Prem Infrastructure (P) Ltd.

Authorised Signatory

Receiver's Signature/Stamp

 ORIENTAL STRUCTURAL ENGINEERS PVT. LTD. Development of Purvanchal Expressway (Package-VIII) from Bijaura (Dist.-Ghazipur) to Haidariya (Dist.-Ghazipur) (KM 292+530 to KM 340+500) in the State of Uttar Pradesh on EPC Basis												
SUB CONTRACTOR BILL SUMMARY												
For Payment to Subcontractor by OSE												
GSTN No. -09AAAC00054F1ZU												
PAN No. - AAAC00054F												
1.1	Work Order No. & Date (original)	OSE/PE VIII/605A/STR/91	Date :	30.04.2019								
1.2	Work Order Amendment No. & Date		Date :									
1.3	Work Order Amount (original & amended)											
1.4	PRW Work Detail	Structure Work										
1.5	Work Order Approval Status	Approval level : Site / Head Office	Approved	Yes								
1.6	PRW Work Period - From and To	01.05.2019	to	31.10.2019								
2.1	Name of the PRW	M/s Prem Infrastructure Pvt. Ltd.										
2.2	Address of the PRW	117/N/319, Kakadeo, Kanpur,Uttar Pradesh,208025										
2.3	PAN # of PRW	AADCP3457A										
2.4	GSTN No.	09AADCP3457A1ZN										
3.1	Bill Period :	From	01.09.2019	to 30.09.2019								
3.2	Running Bill Detail :	Bill No.	5	Bill Date 05.10.2019								
Sl No	DePRWription	Reference	Upto Previous Bill Amount	For This Bill Amount Upto This Bill Amount								
4.01	Value of PRW Work Measured	Bill Detail	936,396	155,244 1,091,640								
4.02	Mobilization Advance	WO	-	- -								
4.03	Material / Work Advance			- -								
4.04	CGST @ 9%		84,276	13,972 98,248								
4.05	SGST @ 9%		84,276	13,972 98,248								
4.06	Gross Total Value		1,020,671	183,188 1,203,859								
4.07	Recovery of Mobilization Advance	WO	-	- -								
4.09	Hold Amount of Maintanance Work @ 5%		-	- -								
4.09	Net Total Value		-	- -								
4.10	Tax Deduction at Source @ 1 % on 4.01	Accounts	9,364	1,552 10,916								
4.11	Net Amount for Payment		1,011,307	181,635 1,192,943								
4.12	Payment Made											
4.13	Balance Payable											
One Lakh, Eighty-One Thousand, Six Hundred Thirty- Five-Only												
for the value of PRW work executed and measured, with advances, recoveries and deductions as applicable and in accordance with the provisions of the Work Order, is hereby certified for payment by OSE to the PRW.												
Accepted for SC  M/s Prem Infrastructure Pvt. Ltd. Authorized Signatory Document No.		For Oriental Structural Engineers Pvt. Ltd. <table><tr><td>Prepared By</td><td>Certified By</td><td>Checked By</td><td>Authorized by</td></tr><tr><td>QSS - Er.</td><td>Planning / QSS</td><td>OSE - Accounts</td><td>OSE - Jt PD(E)</td></tr></table>			Prepared By	Certified By	Checked By	Authorized by	QSS - Er.	Planning / QSS	OSE - Accounts	OSE - Jt PD(E)
Prepared By	Certified By	Checked By	Authorized by									
QSS - Er.	Planning / QSS	OSE - Accounts	OSE - Jt PD(E)									
Vendor Code - 4008778												
Work Order - 25018625												
Entery Sheet -												

ORIENTAL STRUCTURAL ENGINEERS PVT. LTD.										
OSE COMMERCIAL BLOCK, ASSET 5B AERO CITY, HOSPITALITY DISTRICT/IGI AIRPORT, NEW DELHI			Name of S/C		M/s Prem Infrastructure Pvt. Ltd.		Bill No.		5	
Project Name : Development of Purvanchal Expressway (Package-VIII) from Bijaura (Dist.-Ghazipur) to Haidariya (Dist.-Ghazipur) (KM 292+530 to KM 340+500) in the State of Uttar Pradesh on EPC Basis			PAN # of S/C		AADCP3457A		Bill Date		05.10.2019	
			Work Order #		OSE/PE VIII/605A/STR/91		Date :		30.04.2019	
SUB CONTRACT WORK BILL DETAIL			Bill period from		01.09.2019		To		30.09.2019	
Sl No	Item Code	Item Description	Unit	Rate	Upto Previous Bill		For This Bill		Upto This Bill	
					Quantity	Amount	Quantity	Amount	Quantity	Amount
A		Camp works								
1		Charges (Including Shuttering Material) for pouring of PCC Including dressing of bed & sides sides as necessary by all means with all leads and lift, complete as per drawings and technical specification under the guidance of OSE.Only Concrete shall be provided by OSE at site by OSE transit Mixer. Apart from this all labour ,tools & tackles & all machineries except transit mixer,preparation of approach for concreting ,vibrating,finishing,transportation / shifting of shuttering material ,consumables complete.	Cum	500.00	29.198	14,599			29.198	14,599
2		Charges (Including Shuttering Material) for pouring of RCC in foundation Rafts by all means with all leads and lifts , complete as per drawings and technical specification under the guidance of OSE.Only Concrete shall be provided by OSE at site by OSE transit Mixer. Apart from this all labour ,tools & tackles & all machineries except transit mixer,preparation of approach for concreting ,vibrating,finishing,transportation / shifting of shuttering material ,consumables complete.	Cum	1000.00	399.48	399,476			399.476	399,476
3		Charges (Including Shuttering Material) for pouring of RCC in Substructure wall of bridges/PUP/VUP/ROB & Box culvert by all means with all leads and lifts , complete as per drawings and technical specification under the guidance of OSE.Only Concrete shall be provided by OSE at site by OSE transit Mixer. Apart from this all labour ,tools & tackles & all machineries except transit mixer,preparation of approach for concreting ,vibrating,finishing,transportation / shifting of shuttering material ,consumables complete.	Cum	1600.00	235.15	376,242	48.288	77,261	283.439	453,502
4		Charges (Including Shuttering Material) for pouring of RCC in Superstructure of bridges/PUP/VUP/ROB & Box culvert by all means with all leads and lifts , complete as per drawings and technical specification under the guidance of OSE.Only Concrete shall be provided by OSE at site by OSE transit Mixer. Apart from this all labour ,tools & tackles & all machineries except transit mixer,preparation of approach for concreting ,vibrating,finishing,transportation / shifting of shuttering material ,consumables complete.	Cum	2150.00	-	-	37.613	80,868	37.613	80,868
5		Cutting,bending placing & binding as per the drawing the TMT reinforcement bars in foundation sub structure and superstructure including straightening and hooking placing in position lapping and / or welding wherever required binding with binding wire.								

ORIENTAL STRUCTURAL ENGINEERS PVT. LTD.												
OSE COMMERCIAL BLOCK, ASSET 5B AERO CITY, HOSPITALITY DISTRICT/IGI AIRPORT, NEW DELHI												
Project Name :		Development of Purvanchal Expressway (Package-VIII) from Bijaura (Dist.-Ghaziipur) to Haidariya (Dist.-Ghaziipur) (KM 292+530 to KM 340+500) in the State of Uttar Pradesh on EPC Basis					Name of S/C		M/s Prem Infrastructure Pvt. Ltd.		Bill No.	5
							PAN # of S/C		AADCP3457A		Bill Date	05.10.2019
							Work Order #		OSE/PE VIII/605A/STR/91		Date :	30.04.2019
							Bill period from		01.09.2019		To	30.09.2019
SUB CONTRACT WORK BILL DETAIL												
Sl No	Item Code	Item Description	Unit	Rate	Upto Previous Bill		For This Bill		Upto This Bill			
					Quantity	Amount	Quantity	Amount	Quantity	Amount		
		Upto 12 mm Bar										
(i)		1) Cutting & Bending,Loading and Unloading trailer provided by OSE,Fixing reinforcement (Binding wire Contractor scope)	MT	4300.00		15.264	65,635			15.264	65,635	
		Above 12 mm Bar										
(ii)		1) Cutting & Bending,Loading and Unloading trailer provided by OSE,Fixing reinforcement (Binding wire Contractor scope)	MT	3947.00		54.705	215,921			54.705	215,921	
6		Charges for steel cutting,Bending,shifting & Placing as per drawing for TMT reinforcement bars in foundation,substructure and superstructure including straightening & hooking ,Placing in position ,lapping and /or welding wherever required . DG, Cutting & bending machine and Binding wire in S/C Scope	MT	4500.00				6.180	27,810	6.180	27,810	
		Total A					1,071,872		185,939		1,257,811	
		Hold 5% Retention (on A)					(53,594)		(9,297)		(62,891)	
		Recover as per Debit Note										
1	1	Recovery										
		Total B				-	(81,883)		(21,398)	-	(103,281)	
		Total A+B					(135,477)		(30,695)		(166,172)	
		Total Amount					936,396		155,244		1,091,640	
							936,396		155,244		1,091,640	
					Compiled by	Verified by		Accepted by Sub Contractor				
												
					Distribution	OSE Q/S	OSESite Incharge	S/C		Document No.		

ORIENTAL STRUCTUTAL ENGINEERS PVT.LTD
PURVANCHAL EXPRESSWAY PROJECT -VIII (605A)
SUBCON WISE DEBIT NOTE DETAILS

SR.NO	SLIP NO	DATE	SUBCON NAME	MATERIAL DESCRIOTION	UNIT	QTY	RATE	AMOUNT	GST %	GST AMOUNT	Total	HANDLING CHARGE 10%	TOTAL AMOUNT	REMARKS
Apr'19														
1	26276	25.04.2019	PREM INFRA STRUCTURE	HAND GLOVES COTTON	PAA	12	22.0	264	18	47.52	311.52	31.15	342.67	PUP
Total >>													342.67	
MAY'19														
1	26276	25.05.2019	PREM INFRA STRUCTURE	HAND GLOVES COTTON	PAA	12	22.0	264	18	47.52	311.52	31.15	342.67	PUP
2	29853	30.05.2019	PREM INFRA STRUCTURE	HAND GLOVES COTTON	PAA	12	22	264	18	47.52	311.52	31.15	342.67	PUP
3				DG Charges (Raft Work)	Cum	130.585	250	32646					32646	
4				DG Charges (Sub Str Work)	Cum	57.842	150	8676					8676	
Total >>													42007.89	
JUNE'19														
1	28625	19.06.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	PUP
2			PREM INFRA STRUCTURE	HSD	Ltr	100	64.36	6436					6436	
Total >>													10200.20	
JULY'19														
1	28632	06.07.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	PUP
2	28633	06.07.2019	PREM INFRA STRUCTURE	WALL PUTTY	KG	5	40	200	0	0	200	20.00	220.00	PUP
3	29730	27.07.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	25	58	1450	18	261	1711	171.10	1882.10	PUP
Total >>													5866.30	
AUG'19														
	28641	14.08.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	PUP
	1713	24.08.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	PUP
Total >>													6568	
Total >>													14096.40	
SEP'19														
	28617	11.06.2019	PREM INFRA STRUCTURE	HAND GLOVES COTTON	PAA	12	22.000	264	18	47.52	311.52	31.15	342.67	PUP
	645	24.06.2019	PREM INFRA STRUCTURE	HAND GLOVES COTTON	PAA	12	22.000	264	18	47.52	311.52	31.15	342.67	PUP
	2444	02.09.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	25	58	1450	18	261	1711	171.10	1882.10	305+681
	1568	03.09.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	305+681
	44279	16.09.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	305+681
	1542	19.09.2019	PREM INFRA STRUCTURE	BINDING WIRE	KG	50	58	2900	18	522	3422	342.20	3764.20	305+681
Total >>													16907	
Total >>													30767.04	
G.TOTAL UPTO DATE >>>>														
Debit in Previous Month														
Debit in This Month														
													103281	
													-81883	
													21398	

Sumit